FREEZE PROTECTION VERIFICATION

Peck Hannaford + Briggs · Controls Division · PHB Platform import form

JOB NUMBER	PROJECT NAME	TESTED BY	TEST DATE (YYYY-MM-DD)

One row per unit, names as on the equipment schedule. Use the dropdowns, and leave blank anything not checked.
Upload this file on the project's Equipment page (Import). Save it as is: printing to PDF or flattening removes the fields the platform reads.
More than 20 units? Fill another copy of this form and import it too; units already imported are matched by name.

#	Name (from schedule)	Type	Area served	Coil step 2	Status	OA exposure step 3	Protection step 4	Fan stops	OA damper closes	Valve full flow	Manual reset	Trip °F	Notes
1													
2													
3													
4													
5													
6													
7													
8													
9													
10													

Step 2, coil: water, glycol or steam; None closes the line. Step 3, OA exposure: can outside air reach the coil (a PH+B engineer answers). Step 4, protection: what trips the unit.
Step 5, tests (controls team): Yes or No for each; any No is a failed test. Notification, deficiency and written confirmation (steps 4 to 6) are recorded on the platform.

FREEZE PROTECTION VERIFICATION

Peck Hannaford + Briggs · Controls Division · PHB Platform import form

Continued. Job and tester are on page 1.

#	Name (from schedule)	Type	Area served	Coil step 2	Status	OA exposure step 3	Protection step 4	Fan stops	OA damper closes	Valve full flow	Manual reset	Trip °F	Notes
11													
12													
13													
14													
15													
16													
17													
18													
19													
20													

Step 2, coil: water, glycol or steam; None closes the line. Step 3, OA exposure: can outside air reach the coil (a PH+B engineer answers). Step 4, protection: what trips the unit.
Step 5, tests (controls team): Yes or No for each; any No is a failed test. Notification, deficiency and written confirmation (steps 4 to 6) are recorded on the platform.